

# Eurobodalla Regional Hospital

## Construction Pedestrian and Traffic Management Plan

Final Report

Prepared for: **Multiplex**

Date: **22 August 2024**

Ref: **300305039**

**Stantec Australia Pty Ltd**

Level 9, The Forum, 203 Pacific Highway, St Leonards, NSW 2065



# Revision

Revision	Date	Comment	Prepared By	Approved By
A	7 June 2024	Final	William Xie	Karen McNatty
B	18 June 2024	Final – minor amendments	William Xie	Karen McNatty
C	26 June 2024	Final – amendments to address Transport for NSW comments on site compound	William Xie	Karen McNatty
D	01 July 2024	Final – minor amendments	William Xie	Karen McNatty
E	9 August 2024	Final – amendments based on proposed road corridor changes along Princes Highway	William Xie	Karen McNatty
E	22 August 2024	Final – minor amendments	William Xie	Karen McNatty

**Karen McNatty**

For and on behalf of

**Stantec Australia Pty Ltd**

**L9, 203 Pacific Highway, St Leonards NSW 2065**

## Acknowledgment of Country

In the spirit of reconciliation, Stantec acknowledges the Traditional Custodians of country throughout Australia and their connections to land, sea and community. We pay our respect to their Elders past and present, and extend that respect to all Aboriginal and Torres Strait Islander peoples.

## Limitations

© Stantec Australia Pty Ltd 2024. Copyright in the whole and every part of this document belongs to Stantec Australia and may not be used, sold, transferred, copied or reproduced in whole or in part in any manner or form or in or on any media to any person other than by agreement with Stantec Australia. This document is produced by Stantec Australia solely for the benefit and use by Multiplex in accordance with the terms of the engagement. Stantec Australia does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by any third party on the content of this document.



# CONTENTS

## CONSTRUCTION PEDESTRIAN AND TRAFFIC MANAGEMENT PLAN

### Eurobodalla Regional Hospital

1.	Introduction .....	1
1.1	Background .....	1
1.2	References .....	1
2.	Existing Conditions .....	2
2.1	Location .....	2
2.2	Road Network .....	3
2.3	Public Transport .....	3
2.4	Pedestrian and Cycling Infrastructure .....	4
3.	Overview of Construction Activities .....	5
3.1	Project Overview .....	5
3.2	Work Hours .....	5
3.3	Construction Worker Parking .....	5
3.4	Site Access and Loading .....	6
3.5	On-Street Works Zone .....	8
3.6	Construction Heavy Vehicle Volumes .....	8
3.7	Construction Light Vehicle Volumes .....	8
3.8	Cumulative Construction Traffic Generation .....	8
3.9	Haulage Routes .....	9
4.	Construction Traffic Management .....	12
4.1	Swept Path Analysis .....	12
4.2	Traffic Guidance Scheme (TGS) .....	12
4.3	General Requirements .....	12
4.4	Pedestrian and Cyclist Management .....	12
4.5	Public Transport Impacts .....	12
4.6	Traffic Impacts .....	13
4.7	Emergency Vehicle Access .....	13
4.8	Traffic Movements in Adjoining Areas .....	13
4.9	Existing and Future Developments .....	13



4.10	Site Induction .....	13
4.11	Workplace Health and Safety .....	13
4.12	Site Inspections and Record Keeping.....	14
5.	Driver Code of Conduct.....	15
5.1	Context and Purpose .....	15
5.2	General Requirements.....	15
5.3	Other Considerations .....	15

## Appendices

Appendix A.	Swept Path Analysis
Appendix B.	Combined Stantec Princes Highway Temporary Corridor Changes and Traffic Guidance Schemes
Appendix C.	Attcall Civil Contractors Traffic Control Plan
Appendix D.	Sightline Assessment



# 1. Introduction

## 1.1 Background

Stantec has been engaged to prepare a Construction and Pedestrian Traffic Management Plan (CPTMP) for the proposed Eurobodalla Regional Hospital development. The CPTMP examines the impacts of construction works on the surrounding transport network and details the proposed construction traffic and pedestrian management measures to ensure all works stages can be delivered within the surrounding road network.

This document has been drafted as a specific response to:

- SSD-56989722 (24 May 2024) Clause B16
- REF 05/2023/A Mitigation Measure 17; and
- The Traffic Management Measure within Appendix 1 of the Addendum Review of Environmental Factors, Version 2, dated 14/11/2023.

In this regard, the overarching principles of traffic management for this site during the construction activity have been considered, including:

- providing an appropriate and convenient environment for pedestrians
- minimising the impact on pedestrian and cyclist movements
- maintaining appropriate public transport access
- minimising the loss of parking
- maintaining access to/ from adjacent buildings
- restricting construction vehicle movements to designated routes to/ from the site
- managing and control construction vehicle activity near the site
- carrying out construction activity in accordance with Council's approved hours of works.

This report has been prepared by qualified transport consultants who hold the SafeWork NSW Traffic Control Work Training Card. Details of the accredited consultants are provided below:

- William Xie – Authorisation No. TCT1055001.
- Karen McNatty – Authorisation No. TCT1055005.

## 1.2 References

In preparing this report, reference has been made to the following:

- Traffic Control at Work Sites Technical Manual, Transport for NSW, February 2022
- Australian Standard AS1742.3:2019 'Manual of Uniform Traffic Control Devices – Traffic control for works on roads
- Austroads Guide to Temporary Traffic Management series (2021)
- other documents and data as referenced in this report.






## 2. Existing Conditions

### 2.1 Location

The site is located at lot 2 in DP1281576 in Moruya with an area of approximately 219,000 square metres and frontage of some 170 metres to the Princes Highway. The site is currently vacant, with surrounding properties mostly comprising of rural residential lots. The Moruya town centre is located approximately two kilometres northwest of the site. The site location and its surroundings are shown in Figure 2.1 and Figure 2.2.


**Figure 2.1: Subject Site and Its Environs**



Base image source: Sydway



Figure 2.2: Aerial View



Base image source: Nearmap

## 2.2 Road Network

Princes Highway and Albert Street front the southern and northern frontages of the site respectively.

Princes Highway is a State Road aligned in the east-west direction along the southern frontage of the site. It is a two-way road with one lane in each direction within a 11-metre-wide carriageway and has a posted speed limit of 100km/h adjacent to the site. Approximately two-metre-wide shoulders are provided directly adjacent to the travel lanes.

Noads Drive is a Local Road with the majority of the road being gravel and aligned in the north-south direction east of the site, there is however a sealed section aligned in the east-west direction south of the site close to the intersection of the Princes Highway.

South Head Road is a Local Road aligned in the east-west direction north of the site. It is a two-way road with one lane in each direction within a 11-metre-wide carriageway and has a posted speed limit of 70km/h reducing to 50km/h on approach to the intersection of South Head Road and Princes Highway. Shoulders of variable width, approximately between one and three metres are provided directly adjacent to the travel lanes.

Albert Street is a Local Road aligned in the east-west direction along the northern frontage of the site. It is a two-way undivided road with one lane in each direction within a seven-metre-wide carriageway and has a posted speed limit of 50km/h. The extent of the sealed section of road along Albert Street is noted to be between Maunsell Street and Keightley Street.

## 2.3 Public Transport

There is limited public transport services close to the site. The closest bus stop is located west of the site, some 500 metres from the site within the TAFE site. One bus service, the 860 operates, noting that it only operates occasionally, with two afternoon services on weekday afternoons.



## 2.4 Pedestrian and Cycling Infrastructure

There is limited pedestrian and cycling infrastructure close to the site. There are no footpaths along Princes Highway and Albert Street adjacent to the site.

In terms of cycling, there is no cycling infrastructure along Princes Highway and Albert Street adjacent to the site. There are some shared paths west of the site which connect the adjacent TAFE site to the Moruya town centre further northwest of the site. There is also a shared path north of the site along South Head Road, connecting the town centre along Princes Highway to South Head Road up to the intersection of South Head Road and Caswell Street.





## 3. Overview of Construction Activities

### 3.1 Project Overview

The project involves earthworks and construction of a hospital development on the site. Furthermore, it will involve earthworks and construction of a roundabout along Princes Highway which will provide the ultimate access arrangement for the site. It should be noted that the construction pedestrian and traffic management plan (CPTMP) for the initial roundabout works is documented separately by another consultant.

The commencement dates for construction works are to be finalised by Multiplex, with expected duration of the project stages detailed in Table 3.1.

**Table 3.1: Project Stages**

Stage	Duration
Stage 1 – Early works	2-3 months
Stage 2 – Main works (civil works, substructure and superstructure)	2-3 months
Stage 3 – Initial roundabout works	6 months
Stage 4 – Final roundabout works, building fit-out and landscaping	12 months

It is to be noted prior to stage 1, works will be undertaken to construct an auxiliary left turn (AUL) lane, enabling access into the site. Additional commentary on such works can be found in a separate management plan by Attcall Civil Contractors.

Commentary relating to stage 3 can be found in a separate CTPMP prepared by others.

### 3.2 Work Hours

Work associated with the development will be carried out in accordance with the Council approved work hours, as follows:

- Monday to Friday 7:00am to 6:00pm
- Saturday 8:00am to 1:00pm
- Sunday / Public Holiday no work

Multiplex will be responsible for instructing and controlling all subcontractors regarding the hours of work. Any work outside the approved construction hours would be subject to specific prior approval from Council.

### 3.3 Construction Worker Parking

There are expected to be up to around 300 construction workers on-site per day during peak activity. On average, there will be approximately 150 construction workers on-site per day across the duration of the project. The expected worker vehicle volumes are expected to be as follows:

- Stage 1 – 50 workers
- Stage 2 – 150 workers
- Stage 4 – 300 workers

The site will have a dedicated area for on-site construction worker parking which is documented in Figure 3.1. Where possible, workers will be encouraged to carpool and appropriate arrangements should be made for equipment/ tool storage on-site.



**Figure 3.1: Construction parking**




Image source: Multiplex

## 3.4 Site Access and Loading

### 3.4.1 General Access and Loading

During stages 1 and 2, it is expected that vehicles will access the site via a left-in left-out arrangement along Princes Highway, with the site access located around the location of the existing site access. This access will connect to a temporary road within the site that is to be constructed during this stage. With this temporary road, vehicles can access load, unload and turn around within the site and exit the site via the same access. A desktop sightline assessment has been completed showing adequate sightlines for exiting vehicles, which is documented in Appendix D.

As discussed, commentary for stage 3 – the construction of the roundabout will be documented by others and form a separate CPTMP.

Access during stage 4 will be via the northern leg of the constructed roundabout along the Princes Highway. As such, all movements will be enabled for access and egress to and from the site.

Vehicle swept path assessment showing construction vehicles accessing and egressing the site are shown in Appendix A.

### 3.4.2 Auxiliary Left Turn Lane

Construction of a AUL lane is proposed prior to stage 1 to enable access into and out of the site for construction vehicles. The AUL lane has been designed by others, with the length of the lane maximised against existing constraints along Princes Highway. Most notably, a guard rail and creek are located west of the site access which restricts the available length of the AUL lane into the site, as documented in Figure 3.2. As such, a 40 metre long AUL lane is proposed.



**Figure 3.2: Existing constraints for AUL lane**



Image source: Google Street View, dated March 2024

This design is generally deemed appropriate when considering that as part of the general traffic guidance scheme (TGS), which is documented in Appendix B, warning signs will be provided on approach to the site access warning of trucks and general construction vehicles turning into and out of site. Such signage will advise eastbound drivers along Princes Highway on approach to the site access of a changed environment with construction vehicles entering and exiting site. Furthermore, workers and truck drivers will be made aware and be familiar with the site such that they will know to reduce their speed on approach to the site access.

Figure 3.3 shows the AUL lane along Princes Highway.

It is noted however, that the existing speed limit changes from 80 km/h to 100 km/h around 300 metres west of the site access. As part of the development and construction of a roundabout at the site access the speed limit is proposed to be permanently reduced to 80 km/h through to the eastern side of the new roundabout. It is therefore recommended that the speed limit be temporarily reduced to 80 km/h from the commencement of the Stage 1 works to improve safety around the construction access and in preparation for the changed future road environment. This is outlined in the TGS prepared for Stage 1 and 2 in Appendix B.

**Figure 3.3: Proposed AUL lane**




Image source: Drawing ERH-TTW-CI-DWG-00530, revision 01, dated 3 May 2024, by TTW

The AUL lane will be provided prior to the commencement of works on site given the volume of workers expected to access the site. It is expected that it will be a temporary arrangement provided until the roundabout is constructed.



## 3.5 Princes Highway Temporary Road Corridor Changes

As part of the proposed works for Eurobodalla Regional Hospital, a series of changes are proposed along Princes Highway near the site, which include:

- A reduction in the speed limit to 60km/h along Princes Highway on approach to the site. This 60km/h zone extends from circa 150 metres north of the Bergalia Street/ Princes Highway intersection until circa 100 metres south of the Noads Drive/ Princes Highway intersection.
- A lane realignment at the site frontage extending out south-east, where the through lane is converted to an acceleration lane adjacent to the site access, allowing heavy vehicles to accelerate sufficiently outside of the site and to then merge with the general through traffic further south along Princes Highway.
- Alterations to signage and linemarking within the road corridor which corresponds to the proposed changes above.

It is understood that these changes are proposed from the start of the project, after the construction of the auxiliary left turn lane into the site, up until the completion of the roundabout on Princes Highway. Concept plans in Appendix B show the proposed changes documented above.

## 3.6 On-Street Works Zone

The construction activities do not require use of an on-street work zone.

## 3.7 Construction Heavy Vehicle Volumes

Construction vehicles used for construction activity will primarily include vehicles up to 12.5-metre-long heavy rigid vehicles (HRV), 18.1-metre-long truck and dogs and 20-metre-long semi-trailers. During stage 1, the largest vehicle expected would be a 12.5m HRV, while for the remaining stages the largest vehicle would be 20m semi-trailers.

The expected heavy vehicle volumes are expected to be as follows:

- Stage 1 – average of 20 per day, up to 50 per day
- Stage 2 – average of 30 per day, up to 85 per day
- Stage 4 – average of 20 per day, up to 50 per day

Concrete pour days are expected to generate the highest volume of heavy vehicles and in such days, the delivery timing should be managed to avoid peak periods.

## 3.8 Construction Light Vehicle Volumes

It is expected that on average around 150 workers would be on site, with up to 300 during peak periods. It is expected that construction workers would mostly arrive before the surrounding road network peak period and depart before the evening peak period. However, on average and considering a worst case scenario there could be up to 150 vehicles arriving to the site in the AM and 150 vehicles departing the site in the PM. It is expected that workers will arrive and depart outside the general road network peak (e.g. arrive prior 7am and depart around 6pm) to avoid the general peak periods.

## 3.9 Cumulative Construction Traffic Generation

The estimated number of construction vehicles per day during the various stages are detailed in Table 3.2 and Table 3.3.

**Table 3.2: Daily construction traffic volumes – stages 1 & 2**

Vehicle type	Total peak vehicle movements per day	Total peak vehicle movements per hour
Light vehicles	150	150
Heavy vehicles	85	8
Total	235	158





**Table 3.3: Daily construction traffic volumes – stage 4**

Vehicle type	Total peak vehicle movements per day	Total peak vehicle movements per hour
Light vehicles	300	300
Heavy vehicles	85	8
Total	385	308

Table 3.2 shows that during peak construction in stages 1 and 2, there could be up to a total of 235 vehicles arriving and departing the site during the day, with up to 158 during the PM peak hour. Table 3.3 shows that during peak construction there could be up to a total of 385 vehicles arriving and departing the site during the day, with up to 308 during the PM peak hour.

The traffic impact of such construction vehicle volumes on the surrounding road network is discussed further in Section 4.6.

## 3.10 Haulage Routes

### 3.10.1 Overview

Truck movements will be restricted to designated routes and confined to the State and Regional roads. Truck routes to/ from the site have been identified with the aim of minimising the impact of construction traffic on local residential roads near the site. Truck drivers will be advised of the designated truck routes to/ from the site.

The directional distribution and assignment of traffic generated by the construction works will be influenced by a number of factors, particularly the origin/ destination of materials, configuration of access points to the site and the surrounding arterial road network.

Figure 3.4,

Figure 3.5 and Figure 3.6 provide a summary of the construction vehicle routes available to/ from the site with all truck drivers to be advised of routes, noting all routes will involve access and egress to/ from Princes Highway. The access arrangement will be a left-in and left-out only. The approach and departure routes are detailed as follows:

#### Approach Routes

- North: Princes Highway
- South:
  - For 20 metre semi-trailers and 12.5 metre heavy rigid vehicles: Princes Highway, with vehicles turning around at the intersection of Princes Highway/ Campbell Street/ Vulcan Street to head eastbound along Princes Highway to the site.
  - For 18.1 metre truck and dogs and 9.8 metre concrete trucks: Princes Highway, with vehicles turning around at the intersection of Princes Highway/ South Head Road to head eastbound along Princes Highway to the site.



**Figure 3.4: Approach routes for 20 metre semi-trailers and 12.5 metre heavy rigid vehicles**




Image source: Sydney

**Figure 3.5: Approach routes for 18.1 metre truck and dogs and 9.8 metre concrete trucks**




Image source: Sydney

### Departure Routes

- North: Princes Highway, Noads Drive with vehicles turning around at a Transport for NSW site compound located at 16 Noads Drive, to go north along Princes Highway
- South: Princes Highway



**Figure 3.6: Departure routes**




Image source: Sydney

### 3.10.2 Turnaround Facility Transport for NSW Site Compound

Multiplex with permission from Transport for NSW, are proposing to use a site compound located at 17 Noads Drive as a turnaround facility to facilitate the left in/ left out only site access arrangements. This will allow vehicles departing the site to use of the facility to turn around, construction vehicles would then turn right out of Noads Drive and north on the Princes Highway.

A desktop sightline assessment has been undertaken for the intersection of Noads Drive and Princes Highway, for vehicles turning right out of Noads Drive (provided in Appendix D). The SISD looking north from the intersection is around 180 metres and looking south is around 380 metres. The SISD requirements of Austroads Guide to Road Design Part 4A, and with the consideration of an approach speed of 90km/h, the required SISD would be 214 metres. Given the insufficient sight distance looking north towards southbound vehicles along Princes Highway, consideration should be given to Austroads guidelines which recommend that a stop control is advised where sight visibility is poor. As such, it is recommended that Noads Drive be upgraded to a stop control, with a stop sign and a stop line to replace the give way sign. Concept plans for this arrangement are documented in Appendix B.



## 4. Construction Traffic Management

### 4.1 Swept Path Analysis

A swept path assessment has been completed for the largest construction vehicle anticipated for the proposed works, including 9.8 metre concrete trucks, 12.5m heavy rigid vehicles (HRVs), 18.1 metre truck and dog combinations and 20 metre semi-trailers. The swept path assessment is provided in Appendix A.

In regard to the use of the Transport for NSW site compound as a turnaround facility, it should be noted that stockpiles and any other relevant obstructions should be clear of the swept paths documented.

### 4.2 Traffic Guidance Scheme (TGS)

Detailed information for work site operations is contained in the Traffic Control at Work Sites Technical Manual (Transport for NSW, 2022). The control of traffic at work sites must be undertaken with reference to SafeWork requirements and any other Workplace Health and Safety manuals.

Overview Traffic Guidance Schemes (previously known as Traffic Control Plans), provided in Appendix B, includes the following considerations:

- Construction vehicle activity, including the loading/ unloading of trucks to be conducted within the work site.
- Pedestrians, cyclists and all passing vehicles will maintain priority.
- Clear definition of the work site boundary to be provided by fencing around the site boundaries.
- All signage will be clean, clearly visible and not obscured.
- All construction vehicle activity will be minimised during peak periods, where possible.

The TGS for the AUL lane construction works has been documented in a management plan completed by Attcall Civil Contractors which is shown in Appendix C. Stantec have also documented a TGS for this stage, and some consideration should be given into reducing the speed limit gradually in increments, as shown in Appendix B.

After the construction of the AUL lane and prior to the roundabout works, the TGS details advance warning signage for trucks turning will be provided on the eastbound approach to the site access along the Princes Highway. As access is restricted to left in and left out only there will be no impact to westbound traffic at the site access location.

Stage 3 requirements will be documented separately by another consultant, and it is expected that no TGS is required for stage 4 given that the roundabout will be constructed.

### 4.3 General Requirements

In accordance with Transport for NSW requirements, all vehicles transporting loose materials will be required to have the entire load covered and/ or secured to prevent excess dust or debris being deposited on to the roadway during travel to and from the site. The contractor should monitor the roads leading to and from the site and take all necessary steps to clean any debris deposited by construction vehicles.

Vehicles operating to, from and within the site shall do so in a manner which does not create unreasonable or unnecessary noise or vibration.

No tracked vehicles will be permitted on any paved roads. Public roads and access points should not be obstructed by any materials, vehicles, refuse skips or the like, under any circumstances.

### 4.4 Pedestrian and Cyclist Management

It is expected that there would be no management measures that need to be implemented due to the lack of pedestrian and cycling infrastructure directly adjacent or in proximity to the site.

### 4.5 Public Transport Impacts

The construction activities are not expected to impact existing public transport services near the site. Based on the TTIA.





## 4.6 Traffic Impacts

### 4.6.1 Overview

As discussed, during the PM peak, up to 308 vehicle movements can be expected at the site access during stage 4 which is noted to generate the most construction traffic. Based on the TTIA, the traffic assessment generally indicates that the site access/ Princes Highway intersection operates generally with spare capacity during the PM peak period. The TTIA shows that the 286 vehicle movements would be generated from the development during the in the PM peak period. Given that the amount of vehicle movements associated with construction traffic during the peak hour is similar to the expected development traffic, it is expected that the intersection will still operate with spare capacity.

For stages 1 and 2, the construction traffic will be limited to left-in, left-out. Given the additional vehicle volumes are less than the proposed future operational traffic volumes, the construction traffic is expected to be accommodated in the surrounding road network.

It should be noted that the above assessment considers the worst case scenario where the peak hour of construction vehicle movements aligns with the peak hour of the surrounding road network. As discussed, management measures to ensure construction vehicles to arrive and depart outside of the surrounding road network peak (as much as practicable) will assist to minimise the construction traffic impact. Notwithstanding, the general traffic impact of construction can be accommodated within the wider road network without any notable negative impacts.

### 4.6.2 Transport for NSW Site Compound Considerations

The use of the Transport for NSW site compound is expected to be largely limited to construction heavy vehicles, with the peak hour volumes at eight heavy vehicle movements (one movement every 7 to 8 minutes), which is considered be minimal. Light vehicles are noted to have other options for departure such as using Noads Drive and South Head Road and will not necessarily use the compound.

Considering the above, traffic modelling is not considered necessary particularly when also noting the management measures to be implemented.

## 4.7 Emergency Vehicle Access

The construction works are not expected to impact on emergency vehicle movements within the local road network nor limit access to neighbouring sites by emergency vehicles.

## 4.8 Traffic Movements in Adjoining Areas

No adverse effects are expected from the movement of heavy vehicles through adjacent council areas.

## 4.9 Existing and Future Developments

No known construction projects will be occurring close to the site.

## 4.10 Site Induction

All workers employed on site would be required to undergo a site induction.

The induction would include:

- permitted truck routes to and from the work site
- standard environmental, Work Health and Safety, and driver protocols
- pedestrian management and associated requirements
- emergency procedures
- agreed work hours.

## 4.11 Workplace Health and Safety

Any workers required to undertake works or traffic control within the public domain shall be suitably trained and covered by adequate and appropriate insurances. All traffic control personnel will be required to hold SafeWork NSW certification in accordance with the 'Traffic Control at Work Sites' manual.





## 4.12 Site Inspections and Record Keeping

The construction work would be monitored to ensure that it proceeds as set out in the projects' Construction Management Plan. Inspections would be completed on a regular basis to ensure that conditions accord with those stipulated in the plan with no potential hazards. Any possible adverse impacts would be recorded and dealt with should they arise.





## 5. Driver Code of Conduct

### 5.1 Context and Purpose

The below driver code of conduct should be adhered to by construction vehicle drivers in order to:

- Minimise the impacts of earthworks and construction on the local and regional road network
- Minimise conflicts with other road users
- Minimise road traffic noise
- Ensure truck drivers use specified routes

### 5.2 General Requirements

- As a driver you are required to know and comply with all the road rules pertaining to your vehicle.
- You are expected to hold a valid driver's licence for the class of the vehicle you are operating.
- A briefing package is to be sent to all drivers to ensure that they are aware of all relevant protocol, as well as general access and egress arrangements for the site.
- Participate in regular toolbox meetings with appropriate and qualified person.
- Promote road safety and obey all NSW Road Rules.
- Drivers must comply with the haulage routes identified in this CTPMP. This ensures vehicles adhere to main roads to minimise impact on suburban streets and road network.
- Noise minimisation techniques are encouraged when approaching and leaving the site to reduce the impact on residents, occupants of the Hospital buildings and surrounding businesses.
- You are to operate the vehicle in a safe manner within and outside the construction site and comply with the direction of authorised site personnel while inside the site.
- Additional care is to be taken by drivers in wet weather to ensure the safety of other vehicles, pedestrians and themselves.
- All deliveries will be booked in with the Site Manager/ Foreman for a dedicated time slot agreed 24 hours in advance. Any deliveries not pre-booked will not be accepted and instructed to return to their respective yard.

### 5.3 Other Considerations

- Speed Limits – All heavy vehicle drivers are to observe the posted speed limits, within or outside of the construction site. Keep in mind that there are changes in traffic conditions and altered speed limits are posted on approach to the site.
- Driver Fatigue – Driver fatigue is a road safety hazard and one of the biggest causes of crashes especially for heavy vehicle drivers. All drivers have a duty to not drive a vehicle while impaired by fatigue.
- Covering Loads – Transport for NSW requires all load covers to secure and contain all materials within the vehicle and trailer.
- Heavy Vehicle Interval – To increase road safety, heavy vehicles leaving the construction site should be separated, as far as practicable, a minimum of a 10-minute interval.
- Vehicle Breakdowns – In the case of a breakdown, the vehicle must be towed to the nearest breakdown point as soon as possible and reported to the Service NSW Transport Management Centre (131 700).
- Site Access – All trucks leaving and entering the site are to do so in a forward motion, unless specifically outlined within an approved traffic management plan and traffic control measures in place.
- Drugs and Alcohol – Drivers will be randomly tested of drugs and alcohol.
- Use of Transport for NSW Site Compound – All drivers are to be notified of the Transport for NSW site compound at 17 Noads Drive to be used for vehicles to turn around to head north and will be instructed to not U-turn on Noads Drive.








## Appendix A. Swept Path Analysis








TRUCK AND DOG 18.1m

	meters		
First Unit Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 36.9
First Unit Track	: 2.50	Articulating Angle	: 70.0
Trailer Track	: 2.50		



Concrete - 10x4 - 9.75m

	metres
Width	: 2.50
Track	: 2.50
Lock to Lock Time	: 3.8
Steering Angle	: 32.6

CIVIL BASE IN GREEN, SURVEY BASE IN GRAY  
DRAWING Eurobodalla Hospital\_Civil design\_231114.dwg  
REVISION -  
BY TTW  
RECEIVED 16.11.2023

DRAWING 231030\_Civil Model2.dwg  
REVISION -  
BY TTW  
RECEIVED 30.10.2023

AERIAL IMAGERY FROM NEARMAP  
DATED 22.01.2024



## PRELIMINARY PLAN

FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

## WARNING

**BEWARE OF UNDERGROUND SERVICES**  
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
01 JULY 2024



CAD FILE NO.  
300305039-03-P3.DWG



EUROBODALLA REGIONAL HOSPITAL

PRINCES HWY/ SOUTH HEAD RD, MORUYA  
VEHICLE SWEEP PATH ASSESSMENT


DRAWING NO.	300305039-03-01	SHEET	01 OF 10	ISSUE	P3
-------------	-----------------	-------	----------	-------	----



\\AU2012-NTAP01\_CIF502\_SHARED\_PROJECTS\300305039\TECHNICAL\DRAWINGS\300305039-03-P3.DWG PLOTTED BY XIE, WILLIAM ON 01/07/2024 AT 14:29




SWEEP PATH KEY	
	VEHICLE CENTRE LINE
	VEHICLE TYRE PATH
	VEHICLE BODY PATH
	500mm CLEARANCE FROM VEHICLE BODY
ASSUMED SPEED 5km/h	



AV AS2890.2 20m

Tractor Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 28.3
Tractor Track	: 2.50	Articulating Angle	: 72.0
Trailer Track	: 2.50		



HRV	
Width	: 2.50
Track	: 2.50
Lock to Lock Time	: 6.0
Steering Angle	: 35.2



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.


DESIGNED  
W. XIE  
  
APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY  
  
DATE ISSUED  
01 JULY 2024

SCALE  
A3  
  
CAD FILE NO.  
300305039-03-P3.DWG

EUROBODALLA REGIONAL HOSPITAL  
CAMPBELL ST/ VULCAN ST/ PRINCES HWY, MORUYA  
VEHICLE SWEEP PATH ASSESSMENT  
DRAWING NO. 300305039-03-02 SHEET 02 OF 10 ISSUE P3






**SWEPT PATH KEY**

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 600mm CLEARANCE FROM VEHICLE BODY

ASSUMED SPEED 5km/h



AV AS2890.2 20m

Tractor Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 28.3
Tractor Track	: 2.50	Articulating Angle	: 72.0
Trailer Track	: 2.50		



**PRELIMINARY PLAN**

FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**

BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
01 JULY 2024

SCALE  
A3 0 2.5 5 10 1:500

CAD FILE NO.  
300305039-03-P3.DWG

EUROBODALLA REGIONAL HOSPITAL

VEHICLE SWEEP PATH ASSESSMENT

DRAWING NO. 300305039-03-03 SHEET 03 OF 10 ISSUE P3






**SWEPT PATH KEY**

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 600mm CLEARANCE FROM VEHICLE BODY

ASSUMED SPEED 5km/h



TRUCK AND DOG 18.1m

	meters		
First Unit Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 36.9
First Unit Track	: 2.50	Articulating Angle	: 70.0
Trailer Track	: 2.50		



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE  
  
APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY  
  
DATE ISSUED  
01 JULY 2024

SCALE  
A3  
0 2.5 5 10 1:500  
  
CAD FILE NO.  
300305039-03-P3.DWG

EUROBODALLA REGIONAL HOSPITAL

VEHICLE SWEEP PATH ASSESSMENT

DRAWING NO. 300305039-03-04 SHEET 04 OF 10 ISSUE P3






**SWEPT PATH KEY**

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 600mm CLEARANCE FROM VEHICLE BODY

ASSUMED SPEED 5km/h



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE  
  
APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY  
  
DATE ISSUED  
01 JULY 2024

SCALE  
A3 0 2.5 5 10 1:500  
  
CAD FILE NO.  
300305039-03-P3.DWG

EUROBODALLA REGIONAL HOSPITAL

VEHICLE SWEEP PATH ASSESSMENT


DRAWING NO. 300305039-03-05 SHEET 05 OF 10 ISSUE P3





### SWEPT PATH KEY

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 600mm CLEARANCE FROM VEHICLE BODY
- ASSUMED SPEED 5km/h



Concrete - 10x4 - 9.75m

Width	: 2.50
Track	: 2.50
Lock to Lock Time	: 3.8
Steering Angle	: 32.6



### PRELIMINARY PLAN

FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

### WARNING

BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
01 JULY 2024

SCALE  
A3 0 2.5 5 10 1:500

CAD FILE NO.  
300305039-03-P3.DWG



EUROBODALLA REGIONAL HOSPITAL

VEHICLE SWEEP PATH ASSESSMENT

DRAWING NO. 300305039-03-06 SHEET 06 OF 10



ISSUE P3





AV AS2890.2 20m

Tractor Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 28.3
Tractor Track	: 2.50	Articulating Angle	: 72.0
Trailer Track	: 2.50		



TRUCK AND DOG 18.1m

	Tractor Width	: 2.50	Lock to Lock Time	: 6.0
	Trailer Width	: 2.50	Steering Angle	: 36.9
	Tractor Track	: 2.50	Articulating Angle	: 70.0
	Trailer Track	: 2.50		



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE  
  
APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY  
  
DATE ISSUED  
01 JULY 2024

SCALE  
A3  
0 2.5 5 10 1:500  
  
CAD FILE NO.  
300305039-03-P3.DWG

EUROBODALLA REGIONAL HOSPITAL


VEHICLE SWEEP PATH ASSESSMENT

DRAWING NO. 300305039-03-07 SHEET 07 OF 10 ISSUE P3










**SWEPT PATH KEY**

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 600mm CLEARANCE FROM VEHICLE BODY

ASSUMED SPEED 5km/h




AV AS2890.2 20m

Tractor Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 28.3
Tractor Track	: 2.50	Articulating Angle	: 72.0
Trailer Track	: 2.50		

**SWEPT PATH KEY**

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 600mm CLEARANCE FROM VEHICLE BODY

ASSUMED SPEED 5km/h



TRUCK AND DOG 18.1m

	metres		
First Unit Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 36.9
First Unit Track	: 2.50	Articulating Angle	: 70.0
Trailer Track	: 2.50		



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.


DESIGNED  
W. XIE  
  
APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY  
  
DATE ISSUED  
01 JULY 2024

SCALE  
A3  
0 2.5 5 10 1:500  
  
CAD FILE NO.  
300305039-03-P3.DWG

EUROBODALLA REGIONAL HOSPITAL  
16 NOADS DRIVE, MORUYA (SITE COMPOUND)  
VEHICLE SWEEP PATH ASSESSMENT  
DRAWING NO. 300305039-03-09 SHEET 09 OF 10 ISSUE P3






\\AU2012-NTAP01\_CIF502\_SHARED\_PROJECTS\300305039\TECHNICAL\DRAWINGS\300305039-03-P3.DWG PLOTTED BY XIE, WILLIAM ON 07/07/2024 AT 14:31

**SWEPT PATH KEY**

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 600mm CLEARANCE FROM VEHICLE BODY


ASSUMED SPEED 5km/h



**SWEPT PATH KEY**

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 600mm CLEARANCE FROM VEHICLE BODY

ASSUMED SPEED 5km/h



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
01 JULY 2024

SCALE  
A3 0 2.5 5 10 1:500

CAD FILE NO.  
300305039-03-P3.DWG

EUROBODALLA REGIONAL HOSPITAL

16 NOADS DRIVE, MORUYA (SITE COMPOUND)  
VEHICLE SWEEP PATH ASSESSMENT

DRAWING NO. 300305039-03-10 SHEET 10 OF 10 ISSUE P3



## Appendix B. Princes Highway Temporary Corridor Changes and Traffic Guidance Schemes





\\AU2012-NTAP01\_CIF502\\SHARED\_PROJECTS\\300305039\\TECHNICAL\\DRAWINGS\\300305039-06-P2.DWG PLOTTED BY XIE, WILLIAM ON 08/08/2024 AT 08:15

CIVIL PLANS IN GREEN, SURVEY IN GREY  
DRAWING ERH-TTW-CI-DWG-005  
REVISION 01  
BY TTW  
DATED 03.05.2024

AERIAL IMAGERY FROM NEARMAP  
DATED 22.01.2024



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
8 AUGUST 2024

SCALE  
A3 - N/A






CAD FILE NO.  
300305039-06-P2.DWG

EUROBODALLA REGIONAL HOSPITAL  
PROPOSED ROAD CORRIDOR MODIFICATIONS  
PRINCES HIGHWAY, MORUYA  
CONCEPT LAYOUT - OVERVIEW PLAN

DRAWING NO. 300305039-06-01

SHEET 01 OF 07

ISSUE P2



SHEET 07

HIGHWAY







**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
8 AUGUST 2024

SCALE  
A3 0 5 10 20 1:1000

CAD FILE NO.  
300305039-06-P2.DWG


EUROBODALLA REGIONAL HOSPITAL  
PROPOSED ROAD CORRIDOR MODIFICATIONS  
PRINCES HIGHWAY, MORUYA  
CONCEPT LAYOUT

DRAWING NO. 300305039-06-02

SHEET 02 OF 07

ISSUE P2





\\AU2012-NTAP01\_CIFS02\SHARED\_PROJECTS\300305039\TECHNICAL\DRAWINGS\300305039-06-P2.DWG PLOTTED BY XIE, WILLIAM ON 08/08/2024 AT 08:15



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
8 AUGUST 2024

SCALE

A3

0 5 10 20

1:1000

AD FILE NO.

00305039-06-P2 DWG

EUROBODALLA REGIONAL HOSPITAL  
PROPOSED ROAD CORRIDOR MODIFICATIONS  
PRINCES HIGHWAY, MORUYA  
CONCEPT LAYOUT & TRAFFIC GUIDANCE SCHEME

DRAWING NO. 300305039-06-03 SHEET 03 OF 07 ISSUED FOR TENDER







\\AU2012-NTAP01\_CIF502\_SHARED\_PROJECTS\300305039\TECHNICAL\DRAWINGS\300305039-06-P2.DWG PLOTTED BY XIE, WILLIAM ON 08/08/2024 AT 08:15



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
8 AUGUST 2024

SCALE  
A3 0 5 10 20 1:1000

CAD FILE NO.  
300305039-06-P2.DWG

EUROBODALLA REGIONAL HOSPITAL  
PROPOSED ROAD CORRIDOR MODIFICATIONS  
PRINCES HIGHWAY, MORUYA  
CONCEPT LAYOUT

DRAWING NO. 300305039-06-05

SHEET 05 OF 07

ISSUE P2







\\AU2012-NTAP01\_CIF502\\SHARED\_PROJECTS\\300305039\\TECHNICAL\\DRAWINGS\\300305039-06-P2.DWG PLOTTED BY XIE, WILLIAM ON 08/08/2024 AT 08:16

LEGEND

 SIGN POST

CERTIFICATION

THE UNDERSIGNED HAS COMPLETED AND OBTAINED:  
- PREPARE A WORK ZONE TRAFFIC MANAGEMENT PLAN  
AND IS SUITABLY EXPERIENCED TO DESIGN, SELECT AND  
MODIFY TRAFFIC CONTROL PLANS

CERTIFICATE NO: TCT1055005  
PREPARE A WORK ZONE TMP CARD  
KAREN McNATTY

NOTES:

1. NOT ALL DIMENSIONS SHOWN ARE TO SCALE.
2. LOCATION OF SIGNS ARE TO BE CONFIRMED ON-SITE TO ENSURE APPROPRIATE VISIBILITY.
3. ALL SIGNS TO BE MINIMUM SIZE A.
4. ALL SIGNS TO BE CLASS 1 RETROREFLECTIVE.
5. ALL TRAFFIC GUIDANCE SCHEMES ARE TO BE IMPLEMENTED IN ACCORDANCE WITH THE TfNSW "TRAFFIC CONTROL AT WORK SITES" MANUAL, VER 6 (TfNSW 2020) AND AUSTRALIAN STANDARDS AS1742.3:2019 MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES, PART 3: TRAFFIC CONTROL DEVICES FOR WORKS ON ROADS.
6. THIS TRAFFIC GUIDANCE SCHEME MUST BE SET UP BY A PERSON HOLDING AN "IMPLEMENT TRAFFIC MANAGEMENT PLANS" TICKET AND THE TfNSW TRAFFIC CONTROL AT WORK SITES CHECKLIST SHALL BE COMPLETED PRIOR TO IMPLEMENTATION.
7. THE ACCREDITED PERSONNEL SHALL IMPLEMENT THE APPROVED TGS BEFORE ANY PHYSICAL WORK COMMENCES AND ENSURE A COPY OF THE TGS IS KEPT ON-SITE. THE ACCREDITED PERSONNEL SHALL ALSO DRIVE THROUGH THE SITE BEFORE WORKS BEGIN TO ENSURE THAT THE TGS HAS BEEN IMPLEMENTED CORRECTLY AND THAT IT WILL WARN, INSTRUCT AND GUIDE ROAD USERS AS DESIGNED. ANY VARIATIONS MADE TO THE PLAN MUST BE MARKED ON THE PLAN AND INITIALLED BY THE ACCREDITED PERSONNEL.
8. IT IS THE RESPONSIBILITY OF AN ACCREDITED PERSON WITH A 'PREPARE WORK ZONE TRAFFIC MANAGEMENT PLAN' TICKET TO ENSURE THE FOLLOWING:
  - THE INTEGRITY OF ALL TRAFFIC CONTROL MEASURES THROUGH TO THE FINAL REMOVAL. THIS INCLUDES DAILY CHECKS OF ALL SIGNS AND DEVICES. THE CORRESPONDING RECORDS OF CHECKS SHALL BE KEPT ON FILE FOR AUDITING PURPOSES.
  - VEHICULAR ACCESS AND SERVICING REQUIREMENTS ARE TO BE MAINTAINED AT ALL TIMES TO ADJACENT PROPERTIES AFFECTED BY TRAFFIC CONTROL MEASURES.
  - AT ALL TIMES AN UP-TO-DATE COPY OF "TRAFFIC CONTROL AT WORK SITES" SHOULD BE AVAILABLE FOR REFERENCE AND IMPLEMENTATION AS REQUIRED ON-SITE.
9. ALL WORKERS WILL BE CONFINED TO THE DEDICATED WORKS AREA SHOWN ON THE PLAN.
10. IF THE WORKSITE IS LEFT UNATTENDED IT IS THE CONTRACTOR'S DUTY TO ENSURE THAT THE APPROPRIATE MEASURES ARE TAKEN TO PROVIDE A SAFE ENVIRONMENT FOR VEHICLES AND PEDESTRIANS TO RELEVANT AUSTRALIAN STANDARDS.
11. TRAFFIC CONTROLLERS ARE NOT REQUIRED AT THE ACCESS FULL TIME, SHOULD CONDITIONS BE MODIFIED AND TRAFFIC CONTROLLERS REQUIRED, THEY ARE TO BE SUITABLY ACCREDITED TO AUSTRALIAN STANDARDS AND TfNSW ACCREDITATION AS REQUIRED. WHEN REQUIRED T1-34 AND T1-10 SIGNS ARE TO BE SET UP IN ACCORDANCE TO AUSTRALIAN STANDARDS AND TfNSW REQUIREMENTS.
12. ALL SIGNAGE IS TO BE CLEAN, CLEARLY VISIBLE AND NOT OBSCURED.
13. ALL SIGNS TO BE COVERED OR REMOVED WHEN WORKERS ARE NOT ON SITE.
14. ALL WORKERS MUST ADHERE TO THE APPLICABLE SAFE WORK DISTANCE AS DESCRIBED IN AS1742.3:2019.
15. ALL DISTANCES BETWEEN SIGNS ARE TO BE IN ACCORDANCE WITH SECTION 4.3.2 OF AS1742.3:2019. HOWEVER, MODIFICATIONS CAN BE MADE TO SUIT SITE CONDITIONS.




**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION


**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON-SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE  
  
APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY  
  
DATE ISSUED  
8 AUGUST 2024

SCALE  
A3  1:1000  
  
CAD FILE NO.  
300305039-06-P2.DWG

EUROBODALLA REGIONAL HOSPITAL  
PROPOSED ROAD CORRIDOR MODIFICATIONS  
PRINCES HIGHWAY, MORUYA  
CONCEPT LAYOUT & TRAFFIC GUIDANCE SCHEME  
DRAWING NO. 300305039-06-07 SHEET 07 OF 07 ISSUE P2





## Appendix C. Attcall Civil Contractors Traffic Control Plan





www.invarion.com

USE OTHER FOOTPATH

PEDESTRIANS WATCH YOUR STEP

FOOTPATH CLOSED

PEDESTRIANS

PEDESTRIANS

**Pedestrian signage to be implemented to provide safe passage around worksite**

Light Towers to be used where required to illuminate TC's if lighting is insufficient

AS 1742.3.3.4 Referenced in method, determined in accordance with Clause 4.1.5, and used for the positioning of advanced warning signage.

Speed Limit (km/h)	Dimension D (m)
< 55 km/h	15 m
60 km/h	45 m
> 65 km/h	Approach Speed

As Per TMSW TCMS Issue 6.0 :

Speed Limit (km/h)	Dimension D (m)
50 km/h	50 m
60 km/h	60 m
70 km/h	70 m
80 km/h	80 m
90 km/h	90 m
100 km/h	100 m
110 km/h	110 m

PREPARED BY : Gregory Cocker

SAFEWORK NSW

CARD NO. : TSC0027509

ROAD SPEED - 80 and 100 km/h

ROAD LAYOUT - 2 Lane, 2-Way [State Road]

WORK SCOPE - Civil Works

PLAN NUMBER - 2327

DATE DRAWN - 30/05/2024

THIS TGS IS NOT USED AS A GUIDE

TGS IMPLEMENTED/AMENDED BY :


NAME	CERT. NO.	DATE	SIGNED

**Spacing of Cones/Devices**

Purpose and usage	Speed zone or device location	Minimum spacing in
On approach to a work zone	All cones	4
At work zone	60 to 75	9
At work zone	80 to 75	12
At work zone	90 to 75	15
At work zone	100 to 75	24
At work zone	110 to 75	32
At work zone	120 to 75	40
At work zone	130 to 75	48
At work zone	140 to 75	56
At work zone	150 to 75	64
At work zone	160 to 75	72
At work zone	170 to 75	80
At work zone	180 to 75	88
At work zone	190 to 75	96
At work zone	200 to 75	104
At work zone	210 to 75	112
At work zone	220 to 75	120
At work zone	230 to 75	128
At work zone	240 to 75	136
At work zone	250 to 75	144
At work zone	260 to 75	152
At work zone	270 to 75	160
At work zone	280 to 75	168
At work zone	290 to 75	176
At work zone	300 to 75	184
At work zone	310 to 75	192
At work zone	320 to 75	200
At work zone	330 to 75	208
At work zone	340 to 75	216
At work zone	350 to 75	224
At work zone	360 to 75	232
At work zone	370 to 75	240
At work zone	380 to 75	248
At work zone	390 to 75	256
At work zone	400 to 75	264
At work zone	410 to 75	272
At work zone	420 to 75	280
At work zone	430 to 75	288
At work zone	440 to 75	296
At work zone	450 to 75	304
At work zone	460 to 75	312
At work zone	470 to 75	320
At work zone	480 to 75	328
At work zone	490 to 75	336
At work zone	500 to 75	344
At work zone	510 to 75	352
At work zone	520 to 75	360
At work zone	530 to 75	368
At work zone	540 to 75	376
At work zone	550 to 75	384
At work zone	560 to 75	392
At work zone	570 to 75	400
At work zone	580 to 75	408
At work zone	590 to 75	416
At work zone	600 to 75	424
At work zone	610 to 75	432
At work zone	620 to 75	440
At work zone	630 to 75	448
At work zone	640 to 75	456
At work zone	650 to 75	464
At work zone	660 to 75	472
At work zone	670 to 75	480
At work zone	680 to 75	488
At work zone	690 to 75	496
At work zone	700 to 75	504
At work zone	710 to 75	512
At work zone	720 to 75	520
At work zone	730 to 75	528
At work zone	740 to 75	536
At work zone	750 to 75	544
At work zone	76	

Revision History				
<b>Document ref:</b>	PLAN – 06.03.02.03 - Demolition Plan	<b>Revision:</b>	2.0	
<b>Document owner:</b>	Group HSEQ Manager		<b>Last review date:</b>	06/09/2021
<b>Approved by:</b>	Group General Manager	<b>Date:</b>	06/09/2021	<b>Next review date:</b> 06/09/2024
	This document cannot be modified without approval of the Director			Page 19 of 22





Revision History			
Document ref:	PLAN – 06.03.02.03 - Demolition Plan	Revision:	2.0
Document owner:	Group HSEQ Manager	Last review date:	06/09/2021
Approved by:	Group General Manager	Date:	06/09/2021
		Next review date:	06/09/2024
This document cannot be modified without approval of the Director			Page 20 of 22




## Appendix D. Sightline Assessment





\\AU2012-NTAP01\_CIF502\_SHARED\_PROJECTS\300305039\TECHNICAL\DRAWINGS\300305039-02-P2.DWG PLOTTED BY XIE, WILLIAM ON 21/06/2024 AT 12:02



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
29 MAY 2024

SCALE  
A3 0 10 20 40 1:2000

CAD FILE NO.  
300305039-02-P2.DWG


**EUROBODALLA REGIONAL HOSPITAL  
CONSTRUCTION SITE ACCESS - PRINCES HIGHWAY  
SCENARIO 1 - NO ROADWORKS  
SIGHTLINE ASSESSMENT**

DRAWING NO. 300305039-02-01 SHEET 01 OF 03 ISSUE P2

SURVEY BASE IN GRAY  
DRAWING Eurobodalla Hospital\_Civil design\_231114.dwg  
REVISION -  
BY TTW  
RECEIVED 16.11.2023  
  
DRAWING 231030\_Civil Model2.dwg  
REVISION -  
BY TTW  
RECEIVED 30.10.2023  
  
AERIAL IMAGERY FROM NEARMAP  
DATED 22.01.2024



\\AU2012-NTAP01\_CIF502\_SHARED\_PROJECTS\300305039\TECHNICAL\DRAWINGS\300305039-02-P2.DWG PLOTTED BY XIE, WILLIAM ON 27/06/2024 AT 12:02



**PRELIMINARY PLAN**  
FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
29 MAY 2024

SCALE  
A3 0 10 20 40 1:2000


CAD FILE NO.  
300305039-02-P2.DWG

EUROBODALLA REGIONAL HOSPITAL  
CONSTRUCTION SITE ACCESS - PRINCES HIGHWAY  
SCENARIO 2 - ROADWORKS  
SIGHTLINE ASSESSMENT

DRAWING NO. 300305039-02-02 SHEET 02 OF 03 ISSUE P2



\\AU2012-NTAP01\_CIF502\SHARED\_PROJECTS\300305039\TECHNICAL\DRAWINGS\300305039-02-P2.DWG PLOTTED BY XIE, WILLIAM ON 21/06/2024 AT 12:02



**PRELIMINARY PLAN**

FOR DISCUSSION PURPOSES ONLY  
SUBJECT TO CHANGE WITHOUT  
NOTIFICATION

**WARNING**

BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE  
APPROXIMATE ONLY AND THEIR EXACT POSITION  
SHOULD BE PROVEN ON SITE. NO GUARANTEE IS  
GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

DESIGNED  
W. XIE

APPROVED BY  
K. McNATTY

DESIGN CHECK  
K. McNATTY

DATE ISSUED  
21 JUNE 2024

SCALE  
A3 0 12.5 25 50 1:2500

CAD FILE NO.  
300305039-02-P2.DWG

EUROBODALLA REGIONAL HOSPITAL  
NOADS DRIVE/ PRINCES HIGHWAY

SIGHTLINE ASSESSMENT

DRAWING NO. 300305039-02-03

SHEET 03 OF 03

ISSUE P2



